

CHECK LIST REVIEW



SITE NAME : N_TNR270MM1_EKASAPTA

MMEname / MMEid : MME_SGSNBPP6/MME_SGSNBPP7/MME_SGSNBPP8

LNBTSid/IP ADDRESS : 10.238.175.129

SOW : EQP New Site 4G LTE 900 10 Mhz

CONFIGURATION : 2x2 MIMO 10 MHz

 PO EQUIPMENT
 : Plan PO

 WPID
 : 791111

 PLO PARTNER
 : AMS

 KABUPATEN
 : SAMARINDA

	SERVICE	SOFTWARE	HARDWARE	LOCAL MATERIAL
PO SAP				
Collab ID				

Note: Fill Check if KPI Passed, if Not Pass, Please Add value

	Availability	RRC SR	ERAB SR CSSR		SDR	INTRA FREQ.	HO CSFB	CQI	SE	Admin Check
	Availability	RRC 3R	ERAD SR	ERAD SK CSSK		INIKA FREQ.	СЭГВ	CQI	3E	Admin Check
KPI		\cap				\bigcirc				
					\bigcirc	\cup	\bigcirc	\bigcirc		
Value										
Baseline	100.00	99.05	99.05	99.05	0.31	96	97.44	9	1.4	□Yes □No
	PRB DL Utilization Decrease		Decrease	PRB UL Utilization		Decrease	DL Throughput	UL Thr	oughput	□ res □No
KPI *	KPI *			47.43)	
			□Yes □No			□Yes □No	\circ)	
Value 93.6							□Yes □No	□Ye	s 🗆 No	

^{*} Note: for Bandwidth Upgrade, Fill All Value

		Ave	erage UE Di	stance (KI	1):		Crossfeeder							ISD Intra Frequency (KM)								
COVERAGE	1.8 □Yes □No					□Yes □No							5.7Km NEID : TNR039									
PAYLOAD DISTRIBUTION		Ac	ctual Config	guration L	ΓE		Percentage (%)							Recommendation Balancing for RAT								
	0067	L1800 10Mhz	L1800 20 Mhz	L2100	L2300 10Mhz	L2300 20Mhz	100															
		Actual Configuration 2G 3G 4G						Percentage (%)						Recommendation Balancing for IRAT								
	2G 3G 4G					ŀG	0.27	7%		-	99.7	'3%										
				Traffic	(Erl) Com	paration (1 Week)					Pa	ayload (GB)	Compara	tion (1 We			Last Day	Remark			
SITE PRODUCTIVITY	Before After 352.17			After			Increment (%)		Before		After			Increment (%)		Last Day	кетагк					
				↑ 352.17		100%						584.93		↑ 584.93		100%		603.82				
		New Site Antenna											Antenn						Q Reorientation		New Antenna	
	Tower Height (M) Antenna Heigh					(M)				Mechanical Tilt		Electrical Tilt		Пуе	s 🗆 No	□Yes	s □No □Yes		□No			
ANTENNA CONFIG	72 71						60 150 300			0	1	4	4	4								
	Tower Height (M) Antenna Height (I					- /M)	Antenna Intra System Azimuth			Nechanical Tilt			Electrical Tilt			Band			ecommendat	ion		
	Tower Height (M) Antenna Height				. (14)	1) Azimuti			,	riectianicai i	ıı	Liectrical Tilt				L900 Only						
			LV			SSV						MOM PL					MOM QUALITY					
МОМ			☐Yes ☐No								□Yes □No □Yes □No											
PANORAMIC	Panoramic Checking if Productivity Decraded and ISD > 3 Km																					
	Sec 1						Sec 2						Sec 3					Admin Check				
	□Yes □No						□Yes □No						□Yes □No					□Yes □No				
Remark												Approve					ed / Reject Approved / Reje					
																		□Yes □No				
												□Yes □No										