

## **CHECK LIST REVIEW**



□Yes □No

SITE ID : SDW102MR1

SITE NAME : QI GM DESA LINGGANG MENCELEW

: MME\_SGSNBPP6/MME\_SGBPP7/MME\_SGBPP8 **MMEname / MMEid** 

: 2x2 MIMO 10 MHz

LNBTSid/IP ADDRESS **:** 10.234.206.200

: EQP New Site 4G LTE 2100 10 MHz SOW

CONFIGURATION PO EQUIPMENT : Plan PO WPID : 996224 **PLO PARTNER** : ENS

**KABUPATEN** : KUTAI KARTANEGARA

SDW102MR1	SERVICE	SOFWARE	HARDWARE	LOCAL MATERIAL				
PO SAP	-	-	-	-				
COLLAB ID	-	-	-	-				

	Availability RRC SR		SR	ERAB SR	CSSR S		INTRA FREQ.	HO CSFB	CQI	SE	Admin Check		
KPI													
Value													
Baseline	100.00	99.5	56	99.56	99.56 0.24		97.03	95.00	10.00	1.80	☐Yes ☐No		
	PRB DL Utilization		Decrease		PRB UL Utilization		Decrease	DL Throughput	UL Throughput		□ Yes □No		
KPI *				□Yes □No			□Yes □No			$\bigcirc$			
Value								□Yes □No	□Y€	es 🗆 No			

COVERAGE		Av	erage UE D	istance (KN	Crossfeeder							ISD Intra Frequency (KM)										
COVERAGE	1.82			□Yes □No			□Yes □No						3.16 NEID : SDW016									
	Actual Configuration LTE						Percentage (%)						Recommendation Balancing for RAT									
PAYLOAD DISTRIBUTION	0067	L1800 10Mhz	L1800 20 Mhz	L2100 10 Mhz	L2300 10Mhz	L2300 20Mhz	30.00	-	45.00	15.00	4.00	6.00	)									
	Actual Configuration 2G 3G 4G						Percentage (%)					Recommendation Balancing for IRAT										
	2G 3			3G 4G		0.36			-		99.64											
				Traffic	(Erl) Comp	paration (1 Week)							P	ayload (GB	3) Compara	ation (1 We	eek)			Last Day	Remark	
SITE PRODUCTIVITY	Before		After			Increment (%		%)	Before			After				Increment (%)		Last Day	Kemark			
	503.01		615.76		<b>112.76</b>	22.42%			1119.74			1120.90		1.16	0.10%		141.82					
							New Site Antenna					Antenna As BOQ					Reorientation New Ante		itenna			
ANTENNA CONFIG	Tower Height (M)		Antenna Height (M)		Azimuth			Mechanical Tilt		ïlt		Electrical Tilt		☐Yes ☐No		□Yes □No		□Yes □No				
	42		40		80/220/350			2	2 2		RET	RET	RET	Lies Livo								
Altriant Com 20																Band			Recomme		ion	
	Tower Height (M)		Antenna Height (M)		Azimuth			Me		lechanical Tilt		Electrical Tilt		L900 L1800								
МОМ	LV						SSV					MOM PL					MOM QUALITY					
11011	□Yes □No						□Yes □No						□Yes □No □Yes □No									
	Panoramic Checking if Productivity Decraded and ISD > 3 I													1								
PANORAMIC	Sec 1						Sec 2						Sec 3					Admin Check				
	□Yes □No						□Yes □No					[	□Yes □No				□Yes □No					
											Approved / Reject					Approved / Reject						
Remark											□Ye	es $\square$ No										

<sup>\*</sup> Note: for Bandwidth Upgrade, Fill All Value